



7-Point CTPAT Container Inspection Checklist

FleetRabbit Inspection Checklist | <https://fleetrabbit.com/>

Inspector		Date		Signature	
-----------	--	------	--	-----------	--

DOORS (INTERIOR / EXTERIOR)

Inspection Item	Pass	Fail	NA
Ensure locks and locking mechanisms are secure and reliable; check for loose bolts; ensure hinges are secure and reliable; and check for signs of hidden compartments.	■	■	■

FLOOR

Inspection Item	Pass	Fail	NA
Ensure container floor is flat, clean, dry and free of unusual smells or stains; look for unusual repairs to the floor; and check for signs of false floor or hidden compartments.	■	■	■

OUTSIDE / UNDERCARRIAGE

Inspection Item	Pass	Fail	NA
Check for structural damage (dents, holes, repairs); support beams are visible; and ensure no foreign objects are mounted on the container.	■	■	■

FRONT WALL

Inspection Item	Pass	Fail	NA
Interior blocks in top left and right corners should be visible (missing or false blocks are abnormal); ensure vents are visible; and check for signs of false wall or hidden compartments.	■	■	■

RIGHT SIDE (INTERIOR / EXTERIOR)

Inspection Item	Pass	Fail	NA
Look for unusual repairs to structural beams; repairs to inside wall must also be visible on the outside & vice versa and check for signs of false wall or hidden compartments.	■	■	■

CEILING / ROOF

Inspection Item	Pass	Fail	NA
Ensure support beams and ventilations holes are visible; ensure no foreign objects are mounted on the container; and check for signs of false ceiling or hidden compartments.	■	■	■

LEFT SIDE (INTERIOR / EXTERIOR)

Inspection Item	Pass	Fail	NA
Look for unusual repairs to structural beams; repairs to inside wall must also be visible on the outside & vice versa and check for signs of false wall or hidden compartments.	■	■	■